



Project data collection process

The consequence of New TEN-E regulation

The importance of deadlines

TYNDP under the third package

- > TYNDP is a non-binding plan published by ENTSOG every other year
- > A shift of the publication date of few months would have had no formal consequences

TYNDP with the new requirement of Regulation (EC) 347/2013

- > TYNDP remains a non-binding plan but:
 - Future PCI candidates have the obligation to have their project included in
 - Part of TYNDP is the ESW-CBA which is the first stage of the CBA
- > Date by which the second PCI list has to be defined is already defined
- > Therefore any delay in TYNDP would result in less time for promoters to run their PS-CBA and Regional Groups to make meaningful selection
- > At the same time more time will have to be dedicated to the analysis and checking of TYNDP results in order to have a sound basis for PS-CBA and PCI selection

Lesson learnt

Process of last 2 editions

- > Final presentation of the process and questionnaire end of June
- > Single window data collection opened until mid-September
- > Discussion with several project promoters on possible update or correction of their data lasted until November

Impact of late date delivery

- > As a result most of the 300 simulations had to be redone several times reducing the time dedicated to result analysis and checking
- > Given the new context of TYNDP, such delay would have the following consequences:
 - Strong delay in the overall process as the number of cases will be multiplied by more than 10
 - A breach in the fair and transparent treatment of all projects

Retrospective planning

Retrospective planning

- > Considering ENTSOG governance process and Winter break 2014/15, publication in February 2015 will require a finalization of the report by the 3rd week of December 2014
- > 3 months appear as the bare minimum to be dedicated to:
 - the processing of input data
 - Simulation
 - result analysis
 - report drafting
- > Therefore data collection will have to be closed by 12 September 2014

Proposed planning

- > Data collection will be launched at the time of the late June 2014 workshop
- > A 3-step process is proposed:
 - By end of July: all promoters have submitted their questionnaire
 - On such basis ENTSOG is checking consistency of the application
 - By mid-September all promoters have answered ENTSOG questions



Thank You for Your Attention

Olivier Lebois

Business Area Manager, System Development

ENTSOG -- European Network of Transmission System Operators for Gas
Avenue de Cortenbergh 100, B-1000 Brussels

EML: Aolivier.Lebois@entsog.eu

WWW: www.entsog.eu